



Alewife Brook Pump Station Rehabilitation Construction Update

November 14, 2018









Wet Weather Pumps and Motors





Screens and Grinders





Pump Motor Control Center











- Equipment Dry Check Out Complete
- Wet Checkout Pumps and Motors are complete. Screens and Grinders are pending
- Pump Performance Testing Complete



Existing Dry Weather Pump Capacity:	15 MGD
Typical Dry Weather Flows:	9-13 MGD

Wet Weather Pump Capacity (Each):37.5 MGDApprox. Flow During Recent Wet Weather Testing :35 MGD



Testing Pictures





SCADA - Finalization of Automated Control is in process

Trial Operations Testing – Weather Dependent

Final Testing – Weather Dependent







Chelsea Creek Headworks Upgrade Contract 7161 - Change Order 22

November 14, 2018



Existing Gas Monitoring System





New Gas Monitoring System



Chelsea Water Services



Chelsea Water Services



Chelsea Water Services



Grit and Screening Equipment



Antenna Tower Foundation



Odor Control Foundations





Building Exterior







Lead and Copper Rule Compliance

November 14, 2018

Lead Levels in Fully Service Communities







Wachusett Dam Lower Gatehouse Pipe Break

November 14, 2018

Wachusett Dam Lower Gatehouse



Wachusett Dam Upper and Lower Gatehouse





Break of 1905 Equalizer Pipe during testing of the Wachusett Aqueduct Pumping Station



Wachusett Dam Lower Gatehouse



Wachusett Dam Lower Gatehouse Equalizer Pipe



Wachusett Dam Lower Gatehouse Equalizer Pipe



Wachusett Dam Lower Gatehouse Equalizer Pipe



Wachusett Aqueduct Pumping Station Testing is On-Going






Short-Term Action

Alternatives to Permit Continuation of Wachusett Aqueduct Pumping Station Testing:

- Close the valves on Lines 1 and 2 to isolate water from the equalizer pipe. Test pipe integrity
- Install blind flanges on Lines 1, 2 and 3



Valve to Equalizer Pipe



Lower Gatehouse Blind Flange



Blind Flange and Bracing



Wachusett Dam Lower Gatehouse Blind Flange and Bracing





- Remove all the old cast-iron piping in Well 4 of the Lower Gatehouse
- Install new pipe and flow control valves for releases to the Nashua River

Carroll Plant Electric Generator No. 1

- Replacement of Generator No. 1 is required following attempts to repair it
- All four generators needed to power Carroll plant and Wachusett Aqueduct Pumping Station at full capacity
- Contract for replacement advertised





Northern Intermediate High Pipeline Contract 7067, Change Order 3

November 14, 2018



Pipeline Route

- Soil sampling occurred from Cottage Street at Montvale Avenue to Main Street at South Street
- DCR would not allow soil testing along South street, Pond Street and Woodland Road during design
- Design Engineer estimated that material was clean





Soil Borings to Pre-characterize Soil







Original Contract

Group 1A – Unlined landfill500 TonsGroup 1B – Landed landfill2,000 TonsGroup II – Asphalt batch500 Tons

Revised Quantities

Group 1A – Unlined landfill2,750 TonsGroup 1B – Landed landfill0 TonsGroup II – Asphalt batch2,250 Tons





Massachusetts Water Resources Authority



Deer Island Maintenance: Kitting of <u>Preventive</u> Work Orders – FY03 to FY11

Preventive Maintenance Kitting



- Kitting allows maintenance staff to spend more time turning the wrench rather than waiting for parts at the stockroom window
- Deer Island started at 0% in FY03 and progressively moved up each fiscal year to 100% in FY11

- In FY11 Deer Island Maintenance changing from Kitting just Preventative Maintenance work orders to expanding this best practice to all Maintenance work orders
- Preventative Maintenance work orders consist of approximately 30% of total work orders
- Maintenance Kitting has had a steady increase and is now at 55% in FY18



Deer Island Maintenance: Secondary Blending Events

 99.6% of all flows were treated at full secondary during the 1st Quarter. There were four secondary blending events this quarter, all due to high plant flow resulting from heavy rain

 Secondary permit limits were met at all times during the 1st Quarter

Month	Count of Blending Events	Count of Blending Events Due to Rain	Count of Blending Events Due to Non- Rain-Related Events	Secondary, as a Percent of Total Plant Flow	Total Hours Blended During Month
J	1	1	0	99.5%	6.02
А	1	1	0	99.9%	2.96
S	2	2	0	99.4%	7.81
0					
N					
D					
Total	4	4	0	99.6%	16.79







Quabbin is well within normal operating Range



First Quarter Investment Income Above Budget

Short -Term Interest Rates





Long -Term Interest Rates

Long-Term Average Balances

Actual 🔶 Budget



Short-Term Average Balances







Purchase of New Desktop PCs and Windows 10 Upgrade

November 14, 2018



Desktop Refresh and Windows 10

PC Install base



- Homogeneous environment
- Minimize risk of hardware failure and data loss due to aging hardware
- Compatibility with Windows10
- Supported OS through 2025
- Enhanced management and security features
- Smaller footprint





Recent Weather Impacts on Water and Wastewater Operations

November 14, 2018



2018 – will close as a wetter than normal year







Quabbin Reservoir



Wachusett Reservoir



Crest Gate release to Nashua River







Sudbury Reservoir







Wastewater Impacts

- Five storms since October 27, 2018:
 - Chelsea Creek = 8.51 inches
 - Columbus Park = 8.59 inches
 - Ward Street = 8.34 inches
- No issues operating MWRA's Combined Sewer Overflow facilities
- 'Real Time' Reporting of CSOs on MWRA Website
- No Sanitary Sewer Overflows occurred











Update on Aqueduct Trails Program

November 14, 2018



Status of Aqueduct Trails Program

Aqueduct	Communities	Total Miles Permitted	Miles Opened
Wachusett Aqueduct	Northborough	4.7 miles	4.5 miles
	Southborough	2.2 miles	2.2 miles
Weston Aqueduct	Framingham	4.3 miles	1.7 miles
	Weston	1.5 miles	1.5 miles
	Wayland	4.3 miles	4.3 miles
Sudbury Aqueduct	Framingham	.6 miles	.6 miles
	Natick	2.1 miles	1.5 miles
	Wellesley	2.5 miles	2.5 miles
	Needham	1.4 miles	1.4 miles
Cochituate Aqueduct	Natick	2.2 miles	0 miles
	то	TAL 27 miles	21 miles

QUEDUCT

TRAIL



Aqueduct Trails and Connections



Aqueduct Trail Network rail Development Status

Source: MAPC. Town of Weston, City of Newton, MassGIS. MassDOT, OpenStreetMap November 2018 0.05.1

	Aqueduct Segments	
	Signed Trail	
,	Open to the public, not signe	
,	Permitted not yet open	
	Permitting in precess	

Trail and Road Segments

\sim	Signed Trail	Signed Trail
\sim	Open to the public, not signed	Open to the p
\sim	Permitted not yet open	Uncer constr
	Promitting in process	Design proces
\sim	Proposed - route not confirmed	Proposac - ro.
Total Tra	s I System Length	

sd Trail	21.C miles
to the public, net signed	26.1 miles
r construction	2.1 miles
n proceeding	17 miles
sec - route not confirmed	16.8 miles
	67.8 miles

Existing and Proposed

Greenway Corridor (Shared use) ~ Regional Foot Trail




Update Meeting With Communities Last Week

• MAPC hosted a meeting with trails communities



Echo Bridge – Sudbury Aqueduct - Newton



Sudbury Aqueduct - Needham



Sudbury Aqueduct – Wellesley





Sudbury Aqueduct - Framingham



Weston Aqueduct - Framingham





Sudbury Aqueduct - Natick



Weston Aqueduct - Wayland





Wachusett Aqueduct – Northborough







Recreational Trails Grant

- MWRA recently received a grant from DCR
- \$100,000 for Aqueducts Trails Enhancements
- Purchase of a new tractor
- Granite markers for trails

