

Massachusetts Water Resources Authority

Presentation to

WSCAC

Quinapoxet Dam Removal – Part 2

John J. Gregoire, Sr. Program Manager, Reservoir Operations

April 8, 2025




Todays presentation

- MWRA
- Brief overview: rational for dam removal, design components
 Project commencement October 2024
- River bypass methods
- Turbidity monitoring
- Physical dam removal
- Urgent acceleration of critical component
- Time-lapsed video
- Current site work




Project Location - Wachusett Reservoir, West Boylston, MA





Historic River Channel ca. 1902





Rationale for dam removal

- Original dam sediment control function obsolete due to modern reservoir operations,
 WQ monitoring and water treatment,
- Restore fish passage (landlocked salmon and native trout) up the Quinapoxet River,
- Dam in disrepair requiring expensive investment, ~ \$1M
- Return River to a natural riverine hydrology aids in climate resilience.







LL Salmon at Wachusett Reservoir



Project Team











... and Supporters











Permitting

- Local, State, and Federal jurisdiction of the project.
- Permits required:
 - MA Environmental Protection Act
 - West Boylston ConCom
 - Waterways/C. 91 US ACOE 404 dredge and fill/NPDES
 General Construction Permit
 - MA DEP 401 WQ Cert
 - MA Endangered Species Review
 - MA Historic Commission



Design Components


Water Control Plan

Sediment Mgmt. Plan

Turbidity Monitoring Plan

- Demolition
- Temp access
- Tree work
- Stockpiling materials
- Infrastructure Protection (Shaft 1)
- Construction Videography
- Riverine restoration and post construction monitoring

PWS Name: MWRA
PWS ID #6000000
Filtration Waiver Inspections
Wachusett Reservoir





DAM REMOVAL PROJECT

APOXET RIVER



Design components







Original Construction Phasing

Phase I. Cofferdam upstream river, removal of southern portion of dam to accommodate install bypass piping

Phase II. Water gravity bypass and limited groundwater pumping to dry out the work area. Culvert crossings over flow path for river and dam access. Demo of masonry weir, fish ladder, appurtenances and removal of existing islands.

Phase It. Installation of tailrace channel, riverine reconstruction, ADA fishing platform, floodplain bioengineering restorations



WQ Monitoring Locations upstream and downstream





Bypass Pumping – Low-flow Conditions < 20 cfs















Open Channel Bypass - high-flow conditions












Demo details...






Accelerated Tailrace Berm Extension due to critical drought Nov. 2024











How channel responded ot 12.10.24 rain event











Turbidity Monitoring during the project

USGS gage upstream of site



WQ –C1 downstream of site







C2 FD Buoy, Quinapoxet Basin







Restored river channel downstream





Upstream riffle and pool construction






Downstream view of pool area.

Checking riverbed grades




Second Riffle and Pool Completed





Tailrace extension fish structures and kayak takeout





Back in time 120 years ago...





...back to the future: River free flowing as of 01.31.25




"All water has a perfect memory and is forever trying to get back to where it was."

- Toni Morrison





Quinapoxet River yesterday... and today





Project Time-lapsed Video




Next up: Bioengineering

April:

Soil wraps







Live Stakes





Ribbon Cutting Ceremony for restored Quinapoxet River



Public Access Amenities





Cheers for attending this presentation!



Big thanks to:

- Designer: SLR International
- Contractor: Lucianos Excavation, Inc.
- RE: Kleinfelder
- MWRA Water Quality, Operations, Permitting and Construction Teams
- Town of West Boylston
- MA DCR Watershed Division
- MA DER
- ... and many more who influenced and touched this project