

Massachusetts Water Resources Authority

Metropolitan Water Tunnel Program

Town of Needham

Select Board Meeting

Agenda

- MWRA Introduction
- Tunnel Program Goals
- Tunnel Program Update
 - Status
 - Schedule
- Informational Resources
- Questions?



Metropolitan Water Tunnel Program
Public Information Session

Wednesday, February 5th 7:00PM (Hall will open at 6:30PM)


James Hugh Powers Hall
Needham Town Hall
1471 Highland Ave, Needham, MA



MWRA - Who We Are.... What We Do ...

The MWRA ...

- provides wholesale water and wastewater services to over 3.1 million customers in 61 communities
- delivers an average of 200 million gallons per day to its water customers
- collects and treats an average of 350 million gallons of wastewater per day, with a peak capacity of 1.2 billion gallons



We have ...

- 5 years of storage for water supply
- State of the art water treatment facility
- 102 miles of active transmission mains and tunnels (plus 43 miles on standby), including a number of deep rock pressure tunnels
- 284 miles of distribution mains with over 4,700 valves
- 12 pump stations and several covered storage tanks
- ~ 85% of our water is delivered by gravity

We Must....


 Deliver water to protect public health, provide sanitation, and fire protection

We Need to....

- Have the ability to swiftly respond to a disruption in service
- Maintain and rehabilitate surface piping, key valves and tunnels on a periodic basis



Metropolitan Tunnel System Serves About 60 Percent of Water Demand in Metropolitan Area





Metropolitan Water Tunnel Program - Goal

Provide Full Redundancy for the Metropolitan Tunnel System:

- Provide normal water service and fire protection when the existing tunnel system is out of service
- Provide the ability to perform maintenance on existing tunnels year-round
- Provide uninterrupted service in the event of an emergency shut down
- Meet high day demand flow with no seasonal restrictions
- Avoid activation of emergency reservoirs
- Meet customer expectations for excellent water quality








5




Metropolitan Water Tunnel Program - Overview

- ~15 miles of deep, hard rock, pressure water tunnels
- 13 Shaft Sites
- Tunnels will begin in Weston (I-90/I-95)
- North Tunnel ~5 miles, ends in Waltham
- South Tunnel ~10 miles, ends in
 Mattapan near American Legion Hwy
- Tunnel Construction anticipated between 2028 and 2040





Conceptual Construction Sequence



NOT TO SCALE

For discussion only



How Did We Get Here?

Early Concepts

Prelim. Design & EIR

Geotechnical nvestigation

> Final Design

Construction

Operations

Early Concepts:

- Establish Program Goal = Full Redundancy
- Evaluated numerous tunnel and non-tunnel alternative
- Selected all tunnel alternative (maximize work underground, least impacts)

Preliminary Design & EIR – Performed in Parallel:

- Gather Stakeholder input, incorporate into environmental analysis and preliminary design
- Shaft site selection
 - Meet system hydraulic requirements
 - Provide sufficient space for construction and permanent infrastructure
- Establish tunnel alignment
 - Minimize overall tunnel length and avoid geo-hazards, when possible
 - Establish readily constructible tunnel segment lengths
- Avoid, minimize, and mitigate impacts to the environmental and communities to the maximum extent practicable



Preliminary Design

Early Concepts

Prelim. Design & EIR

Geotechnical Investigations


> Final Design


Construction

Operations

Preliminary Design (2020 – Early 2024) Complete ✓

- 15 miles of deep rock tunnel
- 100 Year Service Design Life
- Preliminary tunnel alignment and profile, valve chambers and surface pipeline connections
- Construction contract packaging and sequence approach
- Updated construction cost estimate and construction schedule







Environmental Review Documents



Geotechnical Investigations

& EIR

Final Design

Construction


Operations

MEPA filings and Environmental Impact Reports: Complete ✓

- Environmental Notification Form (ENF), March 2021
 - Certificate Issued May 2021
- Draft Environmental Impact Report (DEIR), October 2022
 - Certificate Issued December 2022
- Supplemental Draft Environmental Impact Report (SDEIR), July 2023
 - Certificate Issued September 2023
- Final Environmental Impact Report (FEIR), February 2024
 - Certificate Issued April 2024

Stakeholder Comments Were Addressed as Part of the Environmental Review Process

Documents are available on our website: https://www.mwra.com/mwtp/resources.html#resources





Geotechnical Investigation

Early Concepts

Prelim. Design & EIR

Geotechnical **Investigations**

> Final Design

Construction

Operations

Phase 1, Preliminary Design/Environmental Impact Report (2020 - 2023) Complete \checkmark

Phase 2, Geotechnical Support Services (2023 – Early 2026) Ongoing

Phase 3, Final Design (2025 – 2028) Up Next



Highland Circle, Needham



rucks, testing equipment and water holding tanks, with the n sence will typically be set around the work area for safety

ol measures in place and project signage at

sary changes in pedestrian and vehicular

on completion of the field work, our cre

it six to ten treeks, including setup and site restorati

en 7:00 a.m. and 6:00 p.m. Mondays through Fridays

METROPOLITAN WATER

Distributed 12/4/2024

TUNNEL PROGRAM

NOTICE TO ABUTTERS

NEEDHAM

The Massachusetts Water Resources Authority (MWRA) will be conducting field work to support a major water supply tunnel program in the Metropolitan Boston Area. The two proposed water tunnels will improve reliability for our water infrastructure and allow our aging existing water tunnel system to be rehabilitated without interrupting service.

As part of the design effort, MWRA has hired GEI-Delve Joint Venture and other firms to perform payement cores, Vacuum excavations, and test borings to study the existing geological conditions, as well as collecting subsurface soil samples. Observation wells may be installed within selected boreholes to measure groundwater levels.

The site activities will include establishing a work area around each boring location, to provide providing a working space for a drill rig, support trucks, and equipment. Erosion and sedimentation controls will be installed, as needed. At each of the boring locations, the work is estimated to take about 1 to 2 days to complete, including site set-up and breakdown. Upon completion of site activities, our crews will restore the work sites.

MWRA has planned for a total of six test borings along Fremont Street, Charles Street, Wexford Street, Arlington Road, and Brook Road in Needham. The work will be on the public roadways

> 9th, weather dependent, and occur ough Friday. Construction Zone Safety public safety in each area.

hone at (617) 963-9876

For discussion only

MWRA CONTRACT No. 7557 B-GSS-405 BOX 10 OF 24 171.9 - 187.0 ft.

LOCATION: HEED MAILIN

DEPTH: HA- HT



Outreach

Early Concepts

Prelim. Design & EIR

Geotechnical Investigations

> Final Design

Construction

Operations

- Met with communities in the study area; established Working Groups with representatives from each community
- Numerous meetings with the 7 communities in which the tunnel will be constructed:
 - Town Management, Public Works, Public Safety/Fire,
 Conservation Commission, etc.
- Multiple meetings with key stakeholders and permit agencies
- Met with numerous organizations, businesses & private property owners to coordinate field work
- Met with several community interest groups
- Established a Website https://www.mwra.com/mwtp.html and email address (for questions) Tunnels.info@mwra.com
- Created multiple Fact Sheets available in 4 languages
- Public Information Sessions Starting in February!



Outreach will continue throughout final design and construction



Public Information Session



Metropolitan Water Tunnel Program Public Information Session

Wednesday, February 5th 7:00PM (Hall will open at 6:30PM)

James Hugh Powers Hall
Needham Town Hall
1471 Highland Ave, Needham, MA

https://www.mwra.com/about-mwra/calendar



Highland Avenue Northwest and Northeast – Shaft Sites

Site Purpose:


- Launch TBM from Northwest Cloverleaf to Weston
- Launch TBM from Northeast Cloverleaf to Mattapan
- Connector tunnel below I-95

Site Characteristics:

- Coordination with MassDOT is ongoing
- Sites were previously used for construction staging




MWRA Tunnel Program Office (and Rock Core Storage Facility)





St Mary St Pumping Station - Connection Shaft



- Most work on MWRA property
- Limited in road work



Construction

Early Concepts

Prelim. Design
& EIR

Geotechnical Investigations

> Final Design

Construction

Operations

Tunnel Construction:

- South Tunnel 2028
- North Tunnel 2029
- Complete by 2040


Early Enabling Construction Work: Target to begin 2026

- TBM Power Supply by Eversource
- Needham Dewatering Drainage Line
- Lower 190 Trapelo Road Property Building Demolition
- Tandem Trailer Parking Relocation











TBM Power Supply – by Eversource

Early Concepts

Prelim. Design & EIR


Geotechnical Investigations

> Final Design

Construction

Operations


- The tunnel boring machines (TBMs) are very large machines and are powered by electricity
- There is not sufficient power supply in the Highland Ave area to support TBM operations
- MWRA is working with Eversource to bring a new power infrastructure to the launching shaft sites
- This new power infrastructure will remain after the Tunnel Program is complete



Source: www.herrenknecht.com

Highland Ave Launching Shaft Sites:

- ~1.7 miles of new duct bank & cable
- ~2.2 miles of reused duct bank & cable






Dewatering Drainage Pipeline




Final Design

Construction

Operations



- Early enabling construction project
- New pipeline for construction dewatering and future unwatering of the south tunnel
- Requires a short trenchless crossing of an I-95 Ramp (within MassDOT ROW)
- New outfall to the Charles
 River





For discussion only



Tunnel Program – Current Schedule



Final Design

Construction



- Preliminary Design & EIR: 2020 2024 Complete ✓
- Final Design: 2024 2029 Ongoing
- Eversource Power Supply Construction: 2025 2029
- Early Enabling Projects Construction: 2026 2029
- Land Acquisition: 2021 2029 Ongoing
- South Tunnel Construction: 2028
- North Tunnel Construction: 2029
- New Tunnel System in Operation: by 2040



Launch Shaft Site



Prelim. Design & EIR

Geotechnical Investigations

> Final Design

Construction





MWWST Shaft 5A – During Construction

MWWST Shaft 5/5A – Post Construction





Permanent Infrastructure

Early Concepts

Prelim. Design & EIR

Geotechnical Investigations

> Final Design

Construction

Operations



MWWST Wellesley St

Connection Shaft, Weston

Permanent infrastructure is mostly below grade:

- Top of shaft structure and valve chamber (~2 ft above grade)
- Connection piping (all buried)



MWWST Shaft 5/5A, Weston



MWWST Shaft L, Framingham



MWWST Shaft E, Southborough



Emergency Response Coordination

Early Concepts

Prelim. Design & EIR

Geotechnical Investigations

> Final Design

Construction

Operations

- Shafts are located in six (6) communities, tunnel alignment is beneath seven (7) communities
- Advance coordination is needed to ensure coordinated emergency response during construction
 - Uniqueness of the underground construction environment and its hazards
 - Anticipated role and responsibilities of the MWRA tunnel contractors and local Emergency Responders
 - Tunnel Contractors to provide all OSHA required tunnel rescue resources (2 teams)
 - Local Emergency Responders assume incident commend on the surface and, if needed, provide support underground (e.g. for extrication and medical care)
 - Training and equipment needed by the local Emergency Responders throughout tunnel construction
- Emergency response coordination needs to be tailored to each communities' capabilities and size
- MWRA resources will be provided to ready the local Emergency Responders
- MWRA is working with local Emergency Responders to determine what resources will be needed





Where to Find Information / How to Contact Us

- Tunnel Program Website: https://www.mwra.com/mwtp.html
 - Program Information
 - Reports and other Documents
 - Meeting Agendas and Minutes
- Needham Notices and Info: <u>https://www.mwra.com/mwtp/resources.html#resources</u>
- Program email address: <u>Tunnels.info@mwra.com</u>
 - Public inquiries and information requests
- Contact Us!
 - Carmine DeMaria, Community Relations Coordinator
 - **–** 617-305-5725
 - Carmine.DeMaria@mwra.com



23



Metropolitan Water Tunnel Program



Thank You!





